Designers Information

Programme

The outline programme at present is as follows:

Commencement Date To be confirmed (Estimated at 10 November 2014)

Completion Date To be confirmed.

Project Team

Client Cheshire East Council

Westfields

Middlewich Road

Sandbach CW11 1HZ

Lead Designer David Trowler Associates

100 - 104 Wallasey Village

Wallasey Wirral CH45 3LQ

CDM Co-ordinator David Trowler Associates

100 - 104 Wallasey Village

Wallasey Wirral CH45 3LQ

Designers Information

DTA Scope of Services

Layout design for proposed accommodation.

Co-ordination of design team members.

Design / specification of following:

- Alterations to upgrade compartment walls and floors to 60 minutes fire resistance.
- Minor repair works to the fabric condition of the building. Repointing of exposed cracks externally and plaster repairs to ceilings internally.
- · Thermal upgrade of roofspace.
- Drainage alterations.
- Internal fit out including formation of new Office, Meeting Room, Kitchen & Toilet accommodation, works include new doors, ironmongery, joinery etc.
- Internal finishes including ceilings, flooring and tiling and decoration.
- · Specification of fittings.
- Specification of Electrical and Mechanical Services.
- Specification of ICT works.

Information Provided on Existing Building

A copy of the building layout was provided in paper format.

An Asbestos Refurbishment & Demolition Survey has been commissioned for the area of works but the report has not yet been provided. The survey is to be undertaken by AEC Ltd. Information to be provided prior to any works starting on site.

An Asbestos Management Survey has been undertaken of the area of works and provided. The survey was undertaken by AEC Ld (Project No. J009721).

Designers Information

Design Co-ordination

Initial on site meetings have taken place with the client and design issues discussed.

Project information is to be made available to the project team using an extranet portal accessed via the David Trowler Associates website.

Site Set Up

The building is located within the grounds of Crewe Cemetery. The building is located to the South West corner of the cemetery off Badger Avenue. The surrounding area is a mixture of residential building. The building is separated into a Ground and First Floor flat . The first floor flat is currently a vacant.

An area for the site compound will be agreed with the client representative at the Pre-Start meeting. It is foreseen that the contractors compound will be stationed on tarmacadam path within the cemetery ground between the Cemetery Lodge and Cemetery Office. No installations will be permitted on grassed areas as they are consecrated grounds.

The compound will be surrounded by block and mesh fencing.

The contractor will provide all welfare facilities required for the full duration of the work. All storage and temporary accommodation must be contained within the compound.

Temporary power and water to the compound may be obtained free of charge from the existing building.

The Contractor will be restricted to the areas of work and access routes agreed in advance with the Employer's Representative.

Skips shall be located at least 5 metres away from any building and be fully enclosed.

Contractor must ensure that access to staff parking to the Cemetery Office / for funerals within the Cemetery is not obstructed. All contractor parking will either be within the site compound or pre-agreed with the client.

Delivery times should be prearranged with the client representative to minimise disturbance. The deliveries shall be co-ordinated to minimise traffic congestion and disruption to pedestrian footpaths during the day.

Designers Information

Measures to protect Occupants/ Visitors

Works will be accessed via a designated flat entrance door were possible the door into the areas of works will be sealed to restrict access from staff and signage will be displayed to inform the Cemetery Office building users / visitors within the cemetery not to enter the area.

All materials are standard building materials.

No occupants shall access the area during the works unless pre arranged with contractor and works is temporarily stopped or they are escorted by the contractor.

All fire exit routes will be free from any obstructions and maintained during the work.

No fires or smoking on site.

Noise should not be excessive to disturb the building occupants and adjacent residents

Hours of work

Working hours area between 08.30 - 17.00 Monday to Friday

Existing Construction

An existing floor plan has been made available by the client.

The building structure is as follows:

Floor Ground Floor - Solid concrete floors

First Floor - Suspended timber floors

Walls Solid external brickwork walls with mixture of loadbearing and non-

loadbearing internal masonry walls.

Roof Timber pitched roof construction with clay tile covering with parapet wall with

box gutters

Windows Single glazed timber sash windows

Doors Timber framed

Designers Information

Asbestos

The Refurbishment and Demolition Report currently awaited may identify additional asbestos in the area of works. Currently asbestos floor tiling and debris has been identified within the existing Bathroom heating cupboard.

No works are to start on site until Refurbishment and Demolition report has been issued and reviewed.

Non-Standard Materials

Standard building materials have been specified.

Drawings

Drawing No	Title	Scale
1806/01	Site and Location Plan	1:1250 & 1:500
1806/02	Existing & Proposed Layouts	1:50 & 1:5
1806/03	Existing & Proposed Services	1:50
1806/04	General Details	1:10 & 1:5

Designers Information

Significant Risks / Hazards

Hazard

A - Asbestos

Some asbestos will be disturbed within in the areas of works. All disturbed asbestos to be removed prior to refurbishment work commencing

Refer to Asbestos Management Survey report which identifies the extent of asbestos containing materials. Refurbishment and demolition survey report currently commissioned and not received. No works to commence until report is received.

B - Work Access

The area of working adjoins the cemetery. There is a potential risk that individuals could enter the areas of working.

Entrance door to area of works to be closed for duration of works.

C - Fire / Thermal Upgrade

Working on exposed floor constructions. Risk of falling through ceilings / into Ground Floor flat.

Works to be accessed via the use of boards or robust planks spanning a minimum of three joists.